

C0-IR

Preparatory Work 2007 (WBS 2.10)

Preparatory Work 2008 (WBS 2.8)

Reconfiguration 2009 (WBS 2.11)

Rob Reilly (WBS 2.10)
(WBS 2.8) & (WBS 2.11)

- Introduction and overview of the 2007, 2008 and 2009 Shutdowns
- **WBS 2.10** – Preparation 2007
 - Begin LCW and Bus Work
- **WBS 2.8** – Preparation 2008
 - Complete LCW and Bus Work
 - Install Compensating Dipole Handling Equipment
 - Remove Q1 and TSP spools from A49 and B11
- **WBS 2.11** – Reconfiguration to Low Beta Straight Section 2009
 - Converting from Normal Straight to Low Beta Straight

- LCW and bus work is begun during this shutdown
- LCW and bus will be fed off the Tevatron into the C-0 Service Building

Base obligation: \$.45M (Material: \$.42M, Labor: \$.03M)


- LCW and bus work is completed during this shutdown.
- The compensating dipoles are inside the BTeV toroids. To change them in the event of a failure, handling equipment is provided in the Tevatron tunnel on either side of the IR Hall, installed this shutdown.
- The Q1 quads and TSP spools at A49 and B11 must be removed for use in the C0-IR, and spacers installed in their places.

Base obligation: \$.65M (Material: \$.49M, Labor: \$.16M)

- Warm up houses B4 and C1
- Remove all remaining old Main Ring magnets out of the tunnel
- Remove 12 quad magnets, 14 spools and 5 non-magnetic cryo devices out of the tunnel
- Move 23 dipole magnets out of the way
- Rework cryogen quench headers
- Build 2 movable concrete shield walls
- Install 23 dipoles, 10 LHC quads, 4 TeV Q1 quads, 10 X spools, 4 P spools and 9 non-magnetic cryo devices
- Cool down houses B4 and C1
- Install 6 separators, 2 collimators
- Connect warm vacuum to BTeV
- Close shield walls

Base obligation: \$1.83M (Material: \$.63M, Labor: \$1.20M)


Base obligation: \$1.83M (Material: \$.63M, Labor: \$1.20M)




| WBS | Subproject | M&S (K\$) | labor (K\$) | total (K\$) |
|--------|------------------------------------|---------------|---------------|---------------|
| 2.8.1 | 2008 shutdown planning/procurement | 313.2 | 24.6 | 337.8 |
| 2.8.2 | Removal of Q1/TSP from A4,B1 | 15.1 | 84.1 | 99.2 |
| 2.8.3 | Collimator removal from F17,E0 | 0.0 | 4.2 | 4.2 |
| 2.8.4 | LCW and buswork | 162.4 | 42.7 | 205.1 |
| 2.10.1 | 2007 shutdown planning/procurement | 290.0 | 3.2 | 293.2 |
| 2.10.2 | lcw and buswork | 133.4 | 28.2 | 161.6 |
| 2.11.1 | 2009 shutdown planning/procurement | 104.4 | 148.2 | 252.6 |
| 2.11.2 | cryogenic elements | 511.1 | 165.3 | 676.4 |
| 2.11.3 | magnetic elements | 0.0 | 870.8 | 870.8 |
| 2.11.8 | instrumentation modifications | 13.9 | 12.3 | 26.2 |
| | Total | 1543.5 | 1383.6 | 2927.1 |

Total Obligation Profile by Fiscal Year WBS 2.8, 2.10, 2.11


| Activity ID | Activity Description | FY06 | FY07 | FY08 | FY09 | FY10 |
|-------------|----------------------|------|------|------|------|------|
| 8 | 2008 Shutdown | | | 8 | | |
| 10 | 2007 Shutdown | | 10 | | | |
| 11 | 2009 shutdown | | | 11 | | |



Labor Profile by Fiscal Year (FTE's) WBS 2.8, 2.10, 2.11



| Activity ID | Activity Description | FY07 | FY08 | FY09 | FY10 |
|-------------|--|------|------|------|------|
| 8 | 2008 Shutdown | | 8 | | |
| 8.1 | 2008 shutdown preparation | | 8.1 | | |
| 8.2 | Removal/replacement of Q1/TSP from A4/B1 | | 8.2 | | |
| 8.3 | Remove collimator stands from F17 and E0 | | 8.3 | | |
| 8.4 | LCW and buswork | | 8.4 | | |
| 10 | 2007 Shutdown | 10 | | | |
| 10.1 | 2007 Shutdown Preparations | 10.1 | | | |
| 10.2 | LCW and buswork | 10.2 | | | |
| 11 | 2009 shutdown | | 11 | | |
| 11.1 | Preshutdown planning and fabrication | | 11.1 | | |
| 11.2 | Cryogenic elements | | | 11.2 | |
| 11.3 | Magnetic elements | | | 11.3 | |
| 11.4 | LCW modifications, including buswork | | | 11.4 | |
| 11.8 | Instrumentation modifications | | | 11.8 | |



- WBS 2.10 Shutdown 2007
 - Fixed Price Contract awarded, contractors trained
 - LCW and bus materials at hand
- WBS 2.8 Shutdown 2008
 - Compensating Dipole handling equipment delivered, safety approvals complete
- WBS 2.11 Shutdown 2009
 - Stands, vacuum items, handling equipment ready
 - Concrete shielding walls M&S ready

- Total shutdown length is 4 months (80 days)
- Warm up houses (Total Float = 1 days)
 - Warm-up begins first day of shutdown and is completed in 5 days. No work on cryo devices before end of this task.
- Remove cryo devices (TF = 1 days)
 - Removal begins after warm-up and is completed in 15 days. Each side (B4 & C1) is separate and proceeds independently.
- Rework cryo headers (TF = 1 Days)
 - Each side (B4 & C1) begins after the cryo devices are removed and proceeds independently, estimate 15 days.
- Install cryo devices (TF = 2 Days)
 - Each side (B4 & C1) begins after most of the header work on that side is complete, and proceeds independently of the other side, estimate 30 days.
- Install separators, collimators & warm vacuum connections to BTeV (TF = 2 Days)
 - Three tasks proceed in parallel, estimate 13 days.
- Cool down houses (TF = 2 Days)
 - Each side proceeds independently in parallel, estimate 6 days.
- No overtime or weekend work scheduled
- Current task estimate critical path is 71 days (subject to refinement), leaving 9 days float.
- However, tasks are sequential within local areas, but work in different areas can proceed on parallel critical paths, so float is distributed over all tasks.
- **All tasks can be completed within the 4 month shutdown.**
- Preliminary task analysis indicates that a 4 month shutdown is adequate to install the C0 IR components, but a more detailed task breakdown is required to confirm this.

- | | |
|---|---|
| <ul style="list-style-type: none"> ▪ <u>Risks</u> ▪ LCW or bus materials late ▪ Compensating Dipole Handling Equipment materials late ▪ Magnets, spools, other cryo devices late ▪ Vacuum techs scarce | <ul style="list-style-type: none"> ▪ <u>Mitigation</u> ▪ Orders placed early to ensure on time delivery ▪ Install during intermediate shutdowns ▪ Shuffle tasks as devices become available ▪ Contingency is overtime and weekends |
|---|---|

WBS 2.10

- Overview – Rob Reilly
- LCW and Bus Work – John Riordan

WBS 2.8

- Overview – Rob Reilly
- LCW and Bus Work – John Riordan
- Compensating Dipole Handling Equipment – Rob Reilly
- Removal of Q1 and TSP spools – Rob Reilly

WBS 2.11

- Overview – Rob Reilly
- Shield Walls – Rob Reilly
- Cryogenic Elements – Jay Theilacker
- Header Modifications – Jay Theilacker
- Magnetic Elements – Rob Reilly
- Vacuum Modifications – Rob Reilly
- Collimator Installation – Rob Reilly
- Separator Installation – Rob Reilly
- Instrumentation – Randy Thurman-Keup

- Magnetic Device – cryo dipoles, quads, powered spools
- Non-Magnetic Device – unpowered spools, bypasses
- LCW – low conductivity water system
- Bus – water cooled electrical bus
- Spool – cryo device for miscellaneous functions
- Bypass – cryo device providing a short warm vacuum slot for warm vacuum devices, around which the cryogens bypass
- Cryogens – liquid nitrogen @77°K and liquid helium @4°K
- House – a Tevatron magnet string all on one isolated cryo system
- Warmup – bringing a cryo house up to room temperature
- Cooldown – bringing a cryo house down first to 77°K, then to 4°K
- Warm Vacuum Device – any beamline device not in the cryogenic system, e.g. separators, collimators

The magnet is pulled out of the toroid on a rail trolley alongside the beamline, then lifted by two chainfalls on parallel I-beams and traversed over the Q2 quad, set on dolleys and removed from the tunnel.

