

## **WBS 4.0 BTeV Project**

Risk Analysis Document

BTeV Document 3006
April 25, 2004
Modified October 25, 2004
J. Butler, S. Stone

**Table 1: TeV Project Risk Analysis** 

WBS number	Risk Event	Probability	Impact	Severity
1.0	Technology retirements	0.7	Cost 0.1	0.07
All	Funding profile changing from expectation	0.9	Schedule 0.4	0.36
All	Shutdown Schedule Changing	0.9	Schedule 0.2	0.18
1.0, 2.0	Unfavorable exchange rate changes	0.5	Cost 0.2	0.10
1.0, 2.0	Lack of FNAL technical staff	0.2	Schedule 0.2	0.04
1.0	Lack of University personnel	0.1	Schedule 0.2	0.02
1.0	Vacuum Problems in C0	0.02	Schedule 0.8	0.02
1.0	Robustness & Maintainability of Detector	0.1	Schedule 0.2	0.02
1.0	Detector pieces damaged in transportation	0.05	Scope 0.2	0.01
1.0	Detector pieces damaged in installation	0.05	Scope 0.2	0.01
2.0	Machine parts damaged in installation	0.05	Schedule 0.2	0.01

**Table 2: Risk Listing with Mitigation Strategies** 

WBS	Risk Event	Response/mitigation strategy
number		
1.0	Technology retirements	Purchase the QIE chip as soon as possible using early funding. Follow carefully the continued production of the ASDQ chip
All	Funding profile changing from expectation	Continue to try and lower costs: obtain quotes from more vendors where possible; think of different implementation strategies
All	Shutdown Schedule Changing	Develop alternate installation strategies if schedules change; develop a plan to use unexpected shutdowns on short notice
1.0, 2.0	Unfavorable exchange rate changes	Work with multiple vendors using different currencies whenever possible
1.0, 2.0	Lack of FNAL technical staff	Work with lab to ensure adequate staffing especially during shutdowns. Organize University groups to help
1.0	Lack of University personnel	Keep close contact with University groups to make sure that staffing requirements are covered especially during shutdowns. Try to add more collaborators
1.0	Vacuum Problems in C0	Continue and refine mockup vacuum system tests
1.0	Robustness & Maintainability of Detector	Develop a maintenance plan for the entire detector. Have a workshop to review this plan. Ensure adequate access to service devices
1.0	Detector pieces damaged in transportation	Shipping method will be signed off by the project mechanical engineer. Funds are in 1.10 thus assuring that all shipments will be controlled by the Project Office
1.0	Detector pieces damaged in installation	Review all installation procedures widely. Continue having installation workshops. Assign outstanding people to supervise installation
2.0	Accelerator components damaged in installation	Review all installation procedures widely