



WBS 2.0 Schedule Changes

Mike Church (WBS 2.0)

Project Flow



Critical Path



Critical path float went from 0 months to +9 months

- 2009 shutdown corrected (+2 months float)
- Last spool required later than shutdown start (+2 months float)
- Last spool redefined as last “required” spool (+1 month float)
- Design, procurement, fabrication times re-analyzed
 - Spool bidding process (+7 months float)
 - Additional up front design effort has made this possible
 - Spool production (-3 months float)
 - Closer analysis of DFBX production experience
- In addition, corrector procurement process was reduced by 4 months to remove it from the critical path
 - Based on communication with 4 labs; have detailed schedule estimates from BNL and CERN

Key “Ready By” → “Need By” Floats

ID	Activity	Date	Float (days)	Duration (days)	Float/Duration (%)
14.3.1	Lk4M: Quadrupoles ready for installation	12Dec08	200	1171	17
14.3.2	Lk4M: Spools ready for installation	23Jan09	175	1176	15
14.3.3	Lk4M: 2005 shutdown preparations ready	23May05	52	120	43
14.3.6	Lk4M: Power Supplies ready for hookup	26Aug08	233	476	49
14.3.8	Lk4M: Cryo components ready to install	01Oct08	208	760	27
14.3.9	Lk4M: Controls ready to install	20May08	301	412	73
14.3.10	Lk4M: Synch light monitor ready to install	23May05	22	190	12
14.3.11	Lk4M: BPMs ready	15Sep05	240	240	100
14.3.12	Lk4M: Separators ready to install	19Dec08	194	560	35
14.3.13	Lk4M: 2008 shutdown preparations ready	20May08	51	160	32
14.3.15	Lk4M: 2007 shutdown preparations ready	20Apr07	73	100	73
14.3.17	Lk4M: 2009 shutdown preparations ready	26Mar09	89	120	74


Old Construction Cost

Old Base cost: \$25.9M (Material: \$13.1M, Labor: \$12.8M)

Activity ID	Activity Name	Base Cost (\$)	Material Contingency(%)	Labor Contingency(%)	Total FY05	Total FY06	Total FY07	Total FY08	Total FY09	Total FY05-09
2.1	New magnet fabrication and test	17,082,166	17,000,540 38	40	6,428,287	9,688,367	4,015,679	2,802,712	841,379	23,776,425
2.2	2005 shutdown	591,241	570,145 40	40	809,969	16,641	0	0	0	826,611
2.3	Power supplies	2,523,793	2,423,298 40	40	0	0	2,227,239	1,306,071	0	3,533,310
2.4	Cryogenic systems	1,395,397	1,395,397 27	39	0	301,788	690,082	902,234	0	1,894,104
2.5	Controls	495,638	495,638 45	23	0	0	331,092	77,784	236,462	645,338
2.6	Instrumentation	160,689	186,672 40	40	224,964	0	0	0	0	224,964
2.7	Electrostatic separators	724,803	724,803 40	40	0	0	605,874	374,868	33,983	1,014,724
2.8	2008 Shutdown	646,267	575,491 40	34	0	0	0	894,376	0	894,376
2.10	2007 Shutdown	454,836	437,435 40	40	0	0	631,114	5,656	0	636,770
2.11	2009 shutdown	1,825,988	2,114,905 40	40	0	0	0	178,493	2,378,940	2,557,433
2.12	Hardware commissioning	38,993	102,344 0	40	0	0	0	0	54,590	54,590
2	Subproject 2.0	25,939,811	26,026,671 39	39	7,463,221	10,006,797	8,501,080	6,542,194	3,545,354	36,058,645


New Base cost: \$26.0M (Material: \$13.1M, Labor: \$12.9M)

New M&S Obligation Profile by Fiscal Year



change from CD-1 (K\$) → -10 +746 -747 -346 +285 +86

New Labor Profile by Fiscal Year



change from CD-1 (FTEs) → +0.5 +0.7 -0.8 -1.8 -4.5 +6.1

- Critical path float is 9 months (spools)
- Next critical path float is 10 months (quadrupoles)
- Floats are accurately calculated in Open Plan
- Total base cost up ~87K\$ (0.3%) since CD-1 review